



Hanover School District 29
Hanover Elementary School
Planning Today for Their Tomorrow!
Dashboard Updated 6/12/2025

N|V|5

Overall Budget Status				
	Current Budget	Committed Costs	Uncommitted Costs	Costs to Date
Soft Costs	\$ 1,387,988.42	\$ 1,299,458.84	\$ 88,744.08	\$ 846,894.83
Hard Costs	\$ 11,417,648.00	\$ 11,167,648.00	\$ 250,000.00	\$ -
Contingency	\$ 454,463.00	\$ -	\$ 454,463.03	\$ -
Totals	\$ 13,260,099.42	\$ 12,467,106.84	\$ 793,207.11	\$ 782,582.90

Summarized Schedule		
Task	Start	Complete
Design	10/1/2024	3/14/2025
Construction	6/1/2025	6/1/2026
Move-In	6/2/2026	8/15/2026

Upcoming Milestones	
Milestone	Date
Groundbreaking Ceremony	5/21/2025
Permit Issuance	Pending
Contractor Mobilization	6/20/2025

Progress over Last Month:

- Groundbreaking Ceremony
- HSD Staff prepared site for construction start
- Furniture Design Meetings scheduled for Summer 2025
- Design Team met with Fire Department to solve permit comments
- Construction Activity Permit Received

Progress Anticipated in the Next Month:

- Nunn (GC) to mobilize to site starting on 6/20 to erect fences, deliver equipment, and set up jobsite
- Nunn to commence earth work under Construction Activity Permit
- Full permit issuance allowing all work to be complete. The Construction Team believes that permit issuance is imminent



Photos



Groundbreaking



Hanover School District 29
Hanover Elementary School
Planning Today for Their Tomorrow!
Dashboard Updated 6/12/2025

N|V|5



Groundbreaking