



Hanover School District 29
Hanover Elementary School
Planning Today for Their Tomorrow!
Dashboard Updated 8/13/2025

N|V|5

Overall Budget Status				
	Current Budget	Committed Costs	Uncommitted Costs	Costs to Date
Soft Costs	\$ 1,387,988.42	\$ 1,301,025.34	\$ 88,712.58	\$ 875,580.66
Hard Costs	\$ 11,417,648.00	\$ 11,167,648.00	\$ 250,000.00	\$ 161,686.03
Contingency	\$ 454,463.00	\$ -	\$ 454,463.03	\$ -
Totals	\$ 13,260,099.42	\$ 12,468,673.34	\$ 793,175.61	\$ 1,037,266.69

Summarized Schedule		
Task	Start	Complete
Design	10/1/2024	3/14/2025
Construction	6/1/2025	6/1/2026
Move-In	6/2/2026	8/15/2026

Upcoming Milestones	
Milestone	Date
Groundbreaking Ceremony	5/21/2025
Permit Issuance	Pending
Contractor Mobilization	6/20/2025

Progress over Last Month:

- Earthwork for addition continues to progress.
- Interior Building Demo – 100% Complete
- Interior build back started in earnest – primarily interior framing

Progress Anticipated in the Next Month:

- Earthwork to near completion for foundations to commence
- Interior build back to continue



Hanover School District 29
Hanover Elementary School
Planning Today for Their Tomorrow!
Dashboard Updated 8/13/2025

N|V|5

Photos

**All Photos are Courtesy of Nunn*



Aerial Overview



Hanover School District 29
Hanover Elementary School
Planning Today for Their Tomorrow!
Dashboard Updated 8/13/2025

N|V|5



Earthwork Progress



Hanover School District 29
Hanover Elementary School
Planning Today for Their Tomorrow!
Dashboard Updated 8/13/2025

N|V|5



Earthwork Progress 2



Under-Slab Plumbing Work



Interior North Classrooms - Framing



Interior South Classrooms - Framing